

QUALIFICATION ENVIRONMENTS
FOR
DIAPHRAGM PROPELLANT TANK
ATK P/N 80263-1

Specimen Configuration




Table 1: P/N 80263-1 Diaphragm Propellant Tank

Specifications

Parameters	Requirements
Operating Pressure	338 psig @ 100°F, 100 psig @ 40°F
Proof Pressure	574 psig, Actual Proof: 580 psig
Burst Pressure	676 psig, Actual Burst: Not performed
External Pressure	Not tested
Internal Vacuum	1.9mm Hg
Material of Construction	This tank assembly is primarily fabricated from two (2) closed die forgings and one 91) roll ring forging. The material utilized in these forgings is a 6AL-4V titanium alloy. Fluid connections for the acceptance testing are made on the .250 diameter portion of the bi-metal tube assemblies.
Membrane Thickness	0.095" - .220"
Tank Mount(s)	Mounting is accomplished on a continuous flange parallel with and adjacent to the mid-plane.
Expulsion Efficiency	-
Design Fill Fraction	-
Tank Capacity	28311.7 in ³
Internal Dimensions	40.85" Ø x 40.35"
Tank Weight	Maximum tank weight is 76.0 lbs, Actual tank weight is 71.26 lbs
Propellant Capacity	984 lbs of hydrazine
Shell Leakage	<1x10 ⁻⁶ std cc/sec He max, Actual: none
Failure Mode	Burst
Natural Frequency	-
Temperature Environment	-
On Orbit Life	10 years Space Environment 7 years minimum storage life 11 yers useful life

80263-1 was subjected to the following qualification tests:

TEST SEQUENCE NO.	TEST DESCRIPTION
1	PRELIMINARY EXAMINATION OF PRODUCT
2	PRE-PROOF VOLUMETRIC CAPACITY TEST
3	PROOF PRESSURE TEST
4	POST PROOF VOLUMETRIC CAPACITY TEST
5	INTERNAL (DIAPHRAGM) LEAKAGE TEST
6	EXTERNAL LEAKAGE TEST
7	PENETRANT INSPECTION
8	RADIOGRAPHIC INSPECTION
9	WEIGHT TEST
10	FINAL EXAMINATION OF PRODUCT
11	CLEANLINESS TEST
12	ACCELERATION TEST
13	INTERNAL (DIAPHRAGM) LEAKAGE TEST
14	NEGATIVE PRESSURE TEST
15	EXTERNAL LEAKAGE TEST
16	DIAPHRAGM INTEGRITY TEST
17	INTERNAL (DIAPHRAGM) LEAKAGE TEST
18	PRESSURE CYCLE TEST
19	BLOW DOWN PRESSURE TEST
20	EXPULSION CYCLE TEST
21	INTERNAL (DIAPHRAGM) LEAKAGE TEST
22	PROOF PRESSURE TEST
23	FINAL EXAMINATION OF PRODUCT
24	WEIGHT TEST
25	CLEANLINESS TEST

The following tests are listed in this document:

- 1) Proof Pressure Test
- 2) Acceleration Test
- 3) Negative Pressure Test
- 4) Pressure Cycle Test
- 5) Blow Down Pressure test

6) Expulsion Cycle Test

No Burst Test was performed.

Proof Pressure Test

Tank is pressurized to 580 psig and held for test duration of 10.0 seconds. Tank is depressurized in forty (40) seconds.



TEST PROCEDURE No. 50-000205
PAGE 22

N/C

DATA SHEET C
PROOF PRESSURE TEST



DATE 8-22-78
PSI PART NUMBER 80263-1
SERIAL NUMBER 002 PSI SERIAL NUMBER 0002
TEST PROCEDURE PARA. No. 4.3
TEST EQUIPMENT HEISE (ST 0315) 0-1000 PSIG
CALIBRATION DUE 2-21-79

	<u>TEST VALUE</u>		<u>REQUIREMENTS</u>
PRESSURIZATION TIME FROM 300 PSIG TO 574 +10, -0 PSIG	<u>35</u>	SECONDS	<u>60 SECONDS, MAX</u>
SPECIMEN PRESSURE, MAXIMUM	<u>580</u>	PSIG	<u>574, +10, -0 PSIG</u>
PRESSURE HOLD TIME	<u>10.0</u>	SECONDS	<u>10 ⁺⁵ SECONDS</u> <u>-0</u>
DEPRESSURIZATION TIME	<u>40</u>	SECONDS	<u>60 SECONDS, MAX</u>

TESTED BY Ann Quelicke DATE 8-22-78 SPECIMEN PASSED YES

Acceleration Test

Condition	Propellant Load (lbs)	Pressure (psig)	Acceleration (G)	Duration (minutes)
A	984, +20/-0	338, +20/-0	7.2, +1.0/-0	2, +0.2/-0
B	516, +20/-0	338, +20/-0	6.2, +1.0/-0	2, +0.2/-0



N/C A

2129'

DATA SHEET A
 ACCELERATION TEST
 (PAGE 1 OF 3)

DATE 8-31-78

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4.2
PH. METER CENTRIX TYPE 40 5/11513
 TEST EQUIPMENT 0-600 PSIG CAL DUE 11-8-78

TEST CONDITION A TEST 1

(PROPELLANT SIDE DOWN 984 LBS OF WATER)

TEST MEDIA: DISTILLED OR DEIONIZED WATER

WATER PH 7.4
 WATER RESISTIVITY 11.5 MEGS

REQUIREMENTS
6.0 TO 7.5
1.0 MEGOHM/CM² MIN

TEST VALUE

LOADED WATER WEIGHT 990.0 LBS
 SPECIMEN PRESSURE 342.0 PSIG
 ARM LENGTH 27.0 FT
 ARM SPEED 28.076291 RPM
 ACCELERATION (CALCULATED) 7.2 TO 7.8 G
 DURATION 2.1 MIN

REQUIREMENTS
984 +20
 -0 LBS
338 +20
 -0 PSIG
N/A
N/A
7.2 +1.0
 -0 G
2.0 +.2
 -.0 MIN

ACCELERATION(G) $(\frac{RPM \times 2\pi}{60})^2 \times \text{ARM LENGTH(FT)}$
TANK POSITION 29.0°

29.4 ± 2.0°

TEST OPERATOR [Signature] DATE 9-1-78 TRW Q.A. [Signature] DATE 9-1-78

DATA SHEET A
 ACCELERATION TEST
 (PAGE 2 OF 3)

N/C | A | | | | |

DATE 9-1-78

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4.2

TEST EQUIPMENT PH METER CHEMTRIX TYPE 40 SN 5513
GAUGE 0-600 PSIG CALIBRATION DUE 11-8-78

TEST CONDITION A TEST 2
 (PROPELLANT SIDE UP 516 LBS OF WATER)

TEST MEDIA: DISTILLED OR DEIONIZED WATER

		REQUIREMENTS
WATER PH	<u>7.0</u>	6.0 TO 7.5
WATER RESISTIVITY	<u>15.5</u>	1.0 MEGOHM/CM ² MIN
<u>TEST VALUE</u>		<u>REQUIREMENTS</u>
LOADED WATER WEIGHT	<u>520.0</u> LBS	516 +20 -0 LBS
SPECIMEN PRESSURE	<u>347.0</u> PSIG	338 +20 -0 PSIG
ARM LENGTH	<u>27.0</u> FT	N/A
ARM SPEED	<u>28.0 TO 28.6</u> RPM	N/A
ACCELERATION (CALCULATED)	<u>7.2 TO 7.5</u> G	7.2 +1.0 -0 G
DURATION	<u>2.1</u> MIN	2.0 +.2 -.0 MIN
ACCELERATION (G)	$\frac{(RPM \times \frac{2\pi}{60})^2}{32.2} \times \text{ARM LENGTH (FT)}$	<u>29.4 ± 2.0°</u>
TANK POSITION	<u>29.0°</u>	

TEST OPERATOR V. Williams DATE 9-1-78 TRM Q.A. P. Hanson DATE 9-1-78

DATA SHEET A
 ACCELERATION TEST
 (PAGE 3 OF 3)
 CONTINUED

N/C A

DATE 9-1-78

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4.2

TEST EQUIPMENT PH METER CHEMTRIX TYPE 40 S/N 5513
GAUGE 0-600 PSIG CALIBRATION DUE 11-8-78

TEST CONDITION B
 (PROPELLANT SIDE UP 516 LBS OF WATER)

TEST MEDIA: DISTILLED OR DEIONIZED WATER

WATER PH 7.0
 WATER RESISTIVITY 15.5

REQUIREMENTS
6.0 TO 7.5
1.0 MEGOHM/CM² MIN

TEST VALUE

LOADED WATER WEIGHT 520.0 LBS
 SPECIMEN PRESSURE 347.0 PSIG
 ARM LENGTH 27.0 FT
 ARM SPEED 26.0 TO 26.6 RPM
 ACCELERATION (CALCULATED) 6.2 TO 6.5 G
 DURATION 2.1 MIN

REQUIREMENTS
516 +20
-0 LBS
338 +20
-0 PSIG
N/A
N/A
6.2 +1.0
-0 G
2.0 +.2
-0 MIN

ACCELERATION (g) $(\text{RPM} \times \frac{2\pi}{60})^2 \times \text{ARM LENGTH (FT)}$


TANK POSITION 32.2 53.0°

54.3 ± 2.0°

TEST OPERATOR [Signature] DATE 9-1-78 TRN Q.A. [Signature] DATE 9-1-78

Negative Pressure Test

The tank's pressurant and propellant ports are simultaneously evacuated to a pressure of 2 mm of Hg or less for a 5, +1/-0 minute period.



TEST PROCEDURE No. 50-000209
PAGE 36

N/C A

DATA SHEET C

NEGATIVE PRESSURE TEST

DATE 9-7-78
PSI PART NUMBER 80263-1
PSI SERIAL NUMBER 0002
SERIAL NUMBER 002
TEST PROCEDURE PARA. No. 44
TEST EQUIPMENT WALLACE F. TIERNAN PRESSURE GAUGE 9N-ST-0488
CALIB. DUE 10-6-78

TEST VALUES	REQUIREMENTS
SPECIMEN PRESSURE <u>1.9 mm</u>	<u>2 MM Hg OR LESS</u>
TEST DURATION <u>6 min.</u>	<u>5 + 1, -0 MINUTES</u>
VISUAL DAMAGE NOTED <u>NONE</u>	<u>RECORD</u>

TEST OPERATOR Jim Muth DATE 9-7-78 TRW Q.A. Jim Muth DATE 9-7-78

Pressure Cycle Test

Tank is filled with water and pressurized to 338, +20/-0 psig. Pressure is held for 30 seconds. Number of cycles is 15.



TEST PROCEDURE No. 50-00209
PAGE 40

DATA SHEET G
PRESSURE CYCLE TEST
(PAGE 1 OF 3)

N/C A

DATE 9-8-78



PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4-8

TEST EQUIPMENT _____

<u>TEST MEDIUM: DISTILLED OR DEIONIZED WATER</u>	
<u>WATER PH</u> <u>7.0</u>	<u>REQUIREMENTS</u> <u>6.0 TO 7.5</u>
<u>WATER RESISTIVITY</u> <u>17.0 MEG OHMS</u>	<u>1.0 MEGOHM/CM² MIN</u>
<u>TEST VALUES</u>	
<u>NUMBER OF CYCLES (NOTE 1)</u> _____ <u>CYCLES</u>	<u>REQUIREMENTS</u> <u>15 CYCLES</u>
<u>INITIAL SPECIMEN PRESSURE (NOTE 1)</u> _____	<u>-338, +20, -0 PSIG</u>
<u>ENDING SPECIMEN PRESSURE (NOTE 1)</u> _____	<u>0, +20, -0 PSIG</u>
<u>NOTE 1: RECORD ON PAGE 2</u>	
<u>RECORD EXTERNAL LEAKAGE TEST RESULTS ON PAGE 3 OF THIS DATA SHEET.</u>	

TEST OPERATOR  DATE 9-8-78 TRW Q.A.  DATE 9-8-78

DATA SHEET G
 PRESSURE CYCLE TEST
 (PAGE 2 OF 3)

N/C A

CHECK OR STAMP APPROPRIATE BOX AFTER OPERATION IS PERFORMED

DATE 9-8-1978

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4-8

TEST EQUIPMENT GAGE ST-D315 DUE (2-21-79)

CYCLE NUMBER	INITIAL SPECIMEN PRESSURE	ENDING SPECIMEN PRESSURE	OPERATOR STAMP
1	340	0	
2	340	0	
3	340	0	
4	340	0	
5	340	0	
6	340	0	
7	340	0	
8	340	0	
9	340	0	
10	340	0	
11	340	0	
12	340	0	
13	340	0	
14	340	0	
15	340	0	

TEST OPERATOR

DATE

TRW Q.A.

Remond DATE 9-8-78

DATA SHEET G
 POST PRESSURE CYCLE TEST
 EXTERNAL LEAKAGE TEST
 (PAGE 3 OF 3)

N/C	A					
-----	---	--	--	--	--	--

DATE SEPTEMBER 11, 1978

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4-8

TEST EQUIPMENT ASHCROFT (ST 0337) 0-600PSIG, CALIBRATION DUE 2-24-78

	TEST VALUE	REQUIREMENTS
VACUUM CHAMBER PRESSURE	<u>.01</u>	0.2 MICRONS OF MERCURY MAXIMUM
MASS SPECTROMETER SENSITIVITY	<u>2.0×10^{-10}</u>	1×10^{-8} STD CC/ SEC/DIV. MINIMUM
SPECIMEN PRESSURE	<u>345</u>	338 $\begin{matrix} +20 \\ -0 \end{matrix}$ PSIG
TEST PERIOD	<u>5.1</u>	5 MINUTES MINIMUM
LEAK RATE	<u>0</u>	1×10^{-7} STD CC/ SEC. MAXIMUM

TEST OPERATOR W. W. [Signature] DATE 9-11-78 TRW Q.A. [Signature] DATE 9-11-78

Blowdown Pressure Test



DATA SHEET H
BLOWDOWN PRESSURE TEST

TEST PROCEDURE NO. DU-0000
PAGE 43

DATE SEPTEMBER 12, 1978
PSI PART NUMBER 80263-1
PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4.9
TEST EQUIPMENT ASHCROFT (ST-0334) 0-30 PSIG (CALIBRATION DUE 2-26-79)
BARTON INST. (ST 0364) 0-15 PSID (CALIBRATION DUE 3-12-79)
TOLEDO SCALE (8130) 0-2000 LBS (CALIBRATION DUE 2-18-79)

TEST MEDIA: <u>DISTILLED OR DEIONIZED WATER</u>		REQUIREMENTS
WATER PH	<u>7.0</u>	<u>6.0 TO 7.5</u>
WATER RESISTIVITY	<u>17. MEGOHMS</u>	<u>1.0 MEGOHM/CM² MIN</u>
<u>TEST VALUE</u>		<u>REQUIREMENTS</u>
DRY WEIGHT OF SPECIMEN AND FIXTURE (W ₀)	<u>179.9</u> LBS	<u>RECORD</u>
LOADED WEIGHT OF SPECIMEN AND FIXTURE (W ₁)	<u>895.1</u> LBS	<u>RECORD</u>
WEIGHT OF WATER (W ₁ -W ₀)	<u>715.2</u> LBS	<u>710 +10, -0 LBS</u>
INITIAL NITROGEN GAS PRESSURE	<u>338</u> LBS	<u>338 +20, -0 PSIG</u>
WEIGHT OF SPECIMEN, FIXTURES AND 2% OF WATER (W _B)	<u>194.2</u> LBS	<u>LBS</u>
DIFFERENTIAL PRESSURE (INITIAL)	<u>0</u> PSID	<u>1.0 MAXIMUM, PSID</u>
DIFFERENTIAL PRESSURE (FINAL)	<u>.3</u> PSID	<u>1.0 MAXIMUM, PSID</u>
WATER FLOW RATE (INITIAL)	<u>13.0</u> GAL/HR	<u>13 ± 1 GAL/HR</u>
WATER FLOW RATE (FINAL)	<u>13.0</u> GAL/HR	<u>13 ± 1 GAL/HR</u>
NITROGEN GAS PRESSURE AT 98% BLOWDOWN	<u>72.0</u> PSIG	<u>RECORD</u>
FINAL WEIGHT OF TANK AND FIXTURE (W _F)	<u>186.6</u> LBS	<u>RECORD</u>
EXPULSION EFFICIENCY	<u>99.90</u> %	<u>99% MINIMUM</u>


$$W_b = W_0 + (0.02) (W_1 - W_0)$$

$$\text{EXPULSION EFFICIENCY} = \frac{W_1 - W_F}{W_1 - W_0} (100) = \frac{895.1 - 186.6}{895.1 - 179.9} = 99.90$$

TEST OPERATOR W. M. ... DATE 9-12-78 TRW Q.A. ... DATE 9-12-78

Expulsion Cycle Test

Tank is loaded with approximately 990 lbs of distilled water and cycled for fifty cycles @ 340 psig.



2017 California Bureau
for Angeles, Cal. 20949

DATA SHEET 1

PAGE 44

EXPULSION CYCLE TEST
(PAGE 1 OF 3)

N/C A

DATE SEPTEMBER 19, 1978

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4.10

TEST EQUIPMENT SCALE - TOLEDO SMI 8130 Cal-8-18-78

POTENTIOMETER E-0215 (DUE 12-18-78)

CONTROLLER RECORDER ST-0374 (DUE 11-22-78)

TEST MEDIA: DISTILLED OR DEIONIZED WATER

WATER PH 7.0

WATER RESISTIVITY 17.0

REQUIREMENTS

6.0 TO 7.5

1.0 MEGOHM/CM² MIN

TEST VALUES

LOW TEMPERATURE EXPULSION CYCLES (NOTE 1)

WATER LOADED (NOTE 1)

TEMPERATURE (NOTE 1)

INITIAL PRESSURE (NOTE 1)

HIGH TEMPERATURE EXPULSION CYCLES (NOTE 2)

WATER LOADED (NOTE 2)

TEMPERATURE (NOTE 2)

INITIAL PRESSURE (NOTE 2)

REQUIREMENTS

25 CYCLES

984 +20
-0 LBS

40 ±5°F

338 +20
-0 PSIG

25 CYCLES

984 +20
-0 LBS

100 ±5°F

338 +20
-0 PSIG

NOTE 1: RECORD ON PAGE 2 OF DATA SHEET 1

NOTE 2: RECORD ON PAGE 3 OF DATA SHEET 1.

TEST OPERATOR W. Manovich DATE 9-22-78 TRM Q.A. E. Hanson DATE 9-22-78

DATA SHEET I
 EXPULSION CYCLE TEST
 LOW TEMPERATURE EXPULSION CYCLES
 (PAGE 2 OF 3)

N/C A

CHECK OR STAMP APPROPRIATE BOX AFTER OPERATION IS PERFORMED

DATE 9-18-1978

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TELECO 8130 CALIBRATED 8-18-78
 ASHCROFT GAUGE (ST 0334) 0-600 PSIG
 CALIBRATION DUE 2-26-79

TEST PROCEDURE PARA. No. 4.10

CYCLE No.	WATER LOADED 984 ⁺²⁰ LBS. -0	TEMPERATURE 40 ± 5°F	PRESSURE 338 ⁺²⁰ PSIG -0	OPERATOR
				STAMP
1	996.8	39°	340	BL
2	996.9	39°	340	BL
3	996.3	39°	340	BL
4	996.4	40°	340	BL
5	996.9	40°	340	BL
6	996.4	40°	340	BL
7	996.3	39°	340	BL
8	996.3	38°	340	BL
9	996.3	40°	340	BL
10	996.5	39°	340	BL
11	996.4	38°	340	BL
12	996.4	39°	340	BL
13	996.1	39°	340	BL
14	996.6	39°	340	BL
15	996.4	40°	340	BL
16	996.4	39°	340	BL
17	1000.5	40°	340	BL
18	999.9	40°	340	BL
19	997.2	39°	340	BL
20	997.3	40°	340	BL
21	994.8	39°	340	BL
22	997.4	40°	340	BL
23	993.9	42°	340	BL
24	993.8	41°	340	BL
25	994.1	40°	340	BL

78 → Sept 18, 1978
 19
 6 → 9
 07

TEST OPERATOR Manuel DATE 9-22-78 TRW Q.A. St. Hanson DATE 9-20-78

DATA SHEET 1
EXPULSION CYCLE TEST

N/C | A | | | | |

HIGH TEMPERATURE EXPULSION CYCLES
(PAGE 3 OF 3)

CHECK OR STAMP APPROPRIATE BOX AFTER OPERATION IS PERFORMED

DATE 9-21-1978

PSI PART NUMBER 80263-1

PSI SERIAL NUMBER 0002

TEST PROCEDURE PARA. No. 4.10

9-21-78

CYCLE No.	WATER LOADED 984 ⁺²⁰ -0 LBS.	TEMPERATURE 100 ± 5°F	PRESSURE 338 ⁺²⁰ -0 PSIG	OPERATOR STAMP
26	998.1	102 °F	340	[Stamp]
27	993.9	101 °F	340	[Stamp]
28	994.4	102 °F	340	[Stamp]
29	991.7	102 °F	340	[Stamp]
30	992.8	102 °F	340	[Stamp]
31	995.4	103 °F	340	[Stamp]
32	996.0	103 °F	340	[Stamp]
33	994.7	102 °F	340	[Stamp]
34	995.6	101 °F	340	[Stamp]
35	994.2	102 °F	340	[Stamp]
36	993.7	102 °F	340	[Stamp]
37	991.8	99 °F	340	[Stamp]
38	993.0	99 °F	340	[Stamp]
39	991.7	99 °F	340	[Stamp]
40	997.0	99 °F	340	[Stamp]
41	995.5	100 °F	340	[Stamp]
42	994.4	100 °F	340	[Stamp]
43	994.0	100 °F	340	[Stamp]
44	990.3	98 °F	340	[Stamp]
45	1002.0	98 °F	340	[Stamp]
46	996.4	99 °F	340	[Stamp]
47	993.2	99 °F	340	[Stamp]
48	994.3	99 °F	340	[Stamp]
49	991.9	101 °F	340	[Stamp]
50	992.2	100 °F	340	[Stamp]

TEST OPERATOR Wm. [Signature] DATE 9-22-78 TRN Q.A. E. Hansen DATE 9-22-78

Normalized Burst Pressure:

The normalized burst pressure is 840 psig per Qualification Test Report 56-000120.

Normalized burst pressure = Actual burst pressure

$$\frac{\text{Minimum design wall thickness}}{\text{Actual wall thickness}} \times \frac{\text{Design ultimate tensile strength}}{\text{Actual ultimate tensile strength}}$$

$$x \text{ (effect of temperature)} = 921 \times \frac{.072}{.075} \times \frac{161.7}{168.4} \times \frac{.97}{.98} = \underline{840 \text{ psig.}}$$